CIVIL PRO

AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2019-07-31-90** **Date: 24-06-19**
Customer	:	Assistant Executive Engineer, Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Satellite Town Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Drain at 9th A Main, A Sector in Ward No.04,Yelahanka Division.
Agency	:	Sri.A.Rajendra Reddy, No.14, Mathrushree Nilaya, Vinayakanagara, Amruthahalli, Bangalore-560092.
Customer's Reference	:	EE(YNK.D)E-PMT-09/W.O/15/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-06-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	22-06-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.93	_
2	Finess by Air permeablity method (m^2/kg,Min)	285.2	225m^2/kg, Min
3	Density (gm/cc)	3.11	_
4	Standard Consistency (%)	29.0%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	240 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1mm	Not more than 10 mm

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ.ಜ.ಬಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com